

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Social Welfare Department – APSWREIS Constructions of A.P. Social Welfare Residential School Complexes (15) Under Packages-IV&V, taken up under NABARD (RIDF-XV) – Justification report for Revised Administrative Sanction – Orders – Issued.

SOCIAL WELFARE (RS.2) DEPARTMENT

G.O.Rt.No. 767

Dated: 07-12-2013
Read the following:-

- 1) From the Managing Director, APEWIDC, Hyderabad
Lr.No.T4/1257/MD/APEWIDC/SWRSC/Pack-IV&V/2009-10,
dated 06-06-2013.
- 2) From the Secretary, APSWREIS, Hyderabad
Lr.No.BD/2741/NABARD(RIDF-XV)/Releases/2010 Vol-IV,
dated 04-07-2013.
- 3) From the Managing Director, APEWIDC, Hyderabad
Lr.No.T4/1257/MD/APEWIDC/SWRSC/Pack-IV&V/2009-10,
dated -08-2013.

--::--

ORDER:-

The MD, APEWIDC, Hyderabad in his letters 1st & 2nd read above, has stated that, as per the instructions of the Principal Secretary (SW) dated 31-05-2013, submitted the detailed justification report for seeking Revised Administrative Sanction for Construction of A.P. Social Welfare Residential School Complexes (15) Nos under Packages-IV & V, taken up under NABARD RIDF-XV, along with Check slips for all the above (15) works.

2) The MD, APEWIDC, Hyderabad has further submitted that there is a budgetary provision of Rs.70.00 Crores for the year 2013-14 under SCSP to meet the excess amount over and above the Administrative sanction of Rs.965.04 Lakhs for all the (38) works of “Construction of Permanent A.P. Social Welfare Residential School Complexes”, grouped under 5 Packages I to V, taken up under NABARD-RIDF-XV.

3) The MD, APEWIDC has stated that, the excess amount required for (7) works under Package is working out to Rs.963.72 Lakhs and that for (8) works under Package-V is working out to Rs.918.68 Lakhs. The total excess amount for all the (15) works put together under Packages IV & V is working out to Rs.1882.40 Lakhs and requested to accord Revised Administrative Sanction for all the above (15) works.

4) The Secretary, APSWREIS, Hyderabad in his letter 2nd read above, while inform the request of the MD, APEWIDC, Hyderabad has requested the Government to consider the request of the Managing Director, APEWIDC, Hyderabad for Revised Administrative Sanction may be considered in accordance with the agreement conditions and in the light of the current status of all works as on 03-07-2013.

5) The MD, APEWIDC, Hyderabad in his letter 3rd read above, has stated that, the Superintending Engineer, APEWIDC, Hyderabad has reported that in order to sort out the issues, two separate management meetings were conducted with the firm M/s. Sainath Estates Pvt. Limited, Hyderabad and concerned engineering staff dealing with above works, one on 05-08-2013 in respect of package-V and another on 06-08-2013 in respect of Package-IV in which all the concerned Executive Engineers have furnished the details of items yet to be done by the above firm, for which the firm has assured to complete all the

buildings in complete shape by 31-08-2013 so as to handover to the user department. The Superintending Engineer, APEWIDC, Hyderabad has reported that the final bill will be paid only after getting clearance from 3rd part quality control and that if any defects arise even after the payment of final bills, the same will be made good within the defects liability period of 24 months from the date of completion of works and therefore requested the Government to kindly communicate the Revised Administrative sanction for which the proposals were already submitted along with justification report with reasons necessitating the Revised Administrative sanction so as to enable to finalize the works at an early date.

6) After careful examination of the proposals of the MD, APEWIDC and the Secretary, APSWREIS, Hyderabad, Government hereby accord revised administrative sanction for construction of (15) APSWR School Complexes under Package-IV & V to Rs.16358.00 lakhs against the original administrative sanction of Rs.14475.60 lakhs i.e. for construction of (7) complexes to Rs.7719.00 lakhs under Package-IV and for construction of (8) complexes to Rs.8639.00 under Package-V. The details enclosed to the G.O. in Annexure-I.

7) The Secretary, APSWREIS, Hyderabad is therefore directed to take necessary further action in the matter accordingly. He is further instructed to implement G.O.Ms.No.94 of 2003 scrupulously to avoid Revised Administrative Sanctions of this nature.

8) This orders issues with the concurrence of Finance (WA-I) Department, vide their U.O.No.5896/334/WA-I/2013, dated 11-09-2013.

Enclosures:-

List of Works – Annexure-I

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)**

To
The MD, APEWIDC, Hyderabad.
The Secretary, APSWREIS, Hyderabad.
The Accountant General, A.P., Hyderabad.
The Pay and Accounts Officer, A.P., Hyderabad.
The Director of Treasuries and Accounts, A.P., Hyderabad.

Copy to:-

The Commissioner of Social Welfare, Hyderabad.
The Finance (WA-I) Department.
The Finance (Expr.SW) Department.
PS to Principal Secretary (SW).
SF/SCs.

// FORWARDED :: BY ORDER //

SECTION OFFICER

ANNEXURE-I

(Annexure to the G.O.Rt.No. 767 , Social Welfare (RS.2) Department, Dated: 07-12-2013)

(Rs. in Lakhs)

Sl. No.	District	Location / Project Code	Original Sanction	Revised Sanction	Excess
1	2	3	4	5	6
Package-IV					
1	Adilabad	Chennur (Jaipur)	965.04	1225.00	259.96
2	Adilabad	Luxettipet	965.04	1043.00	77.96
3	Karimnagar	Godavarikhani	965.04	1093.00	127.96
4	Khammam	Khammam	965.04	1098.00	132.96
5	Mahaboobnagar	Mahaboobnagar	965.04	1092.00	126.96
6	Nizamabad	Nizamabad	965.04	1109.00	143.96
7	Warangal	Thorrur	965.04	1079.00	113.96
Totals:			6755.28	7719.00	963.72
Package-V					
1	Medak	Thogutta	965.04	1150.00	184.96
2	Medak	Sangareddy (Isnapur)	965.04	1073.00	107.96
3	Medak	Ramayampet	965.04	1072.00	106.96
4	Medak	Zaheerabad	965.04	1112.00	146.96
5	Medak	Kondapur	965.04	1120.00	154.96
6	Ranga Reddy	Vikarabad (Kothagadi)	965.04	1025.00	59.96
7	Hyderabad	Kothapet (Gowlidoddi)	965.04	1060.00	94.96
8	Ranga Reddy	Shivareddypet (Ananthagiripally)	965.04	1027.00	61.96
Totals:			7720.32	8639.00	918.68
Total for (15) works of Packages – IV & V			14475.60	16358.00	1882.40

J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

// FORWARDED :: BY ORDER //

SECTION OFFICER